8/8/2020

BRUHATH BENGALURU MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Improvements to CC Roads and RCC Drains at Left Side Cross Roads of 2nd Main Road Kuvempu Nagara, and Surrounding area in Ward No.05
2	Sanctioned Estimate Cost	:	96.00 Lakhs
3	Head of Account	:	P-3736, Development of Kempegowda Park Ward No.13 Mallasandra
4	Administrative Approval	:	AS/EE(BTP)/120/2019-20, Dt:16.03.2020
5	Work Code	:	005-20-000084
6	Technical Sanction	:	TS/SE(YNK)/44/2019-20, 16.03.2020
7	Approval to Estimate	:	
	a) Name of the Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Limited.
	b) Agreement No & Date	:	EE/BTP/BBMP/AG/246/2019-20, Dt:21.03.2020
8	Work Order No & Date	:	BBMP/EE/BTP/WO/246/2019-2020, Dt:21.03.2020
9	Date of Commencement	:	60 Days
10	Scheduled Date of Completion	:	20-05-2020
11	Time Extension if any	:	April Lockdown period.
12	Actual Date of Completion	:	15-06-2020
13	Delay in Execution of Work	:	25 days.
14	a) Amount as per Sanctioned Estimate	:	96.00 Lakhs
	b) Amount as per Actual Expenditure	:	9592505.19
	c) Excess Sanctioned Amount	:	-
	d) Savings Sanctioned Amount	:	6812.25
15	Name of the Officials in Charge of Work	:	———
	a) Assistant Engineer	:	Sri. Mahutesh
	b) Assistant Executive Engineer	:	Sri. Sridhar. B.S.

Certificate:-

a) Certified that the above work has been executed by the contractor Satisfactory in accordance with the specifications as entrusted in the agreement.

15/6/2020

Assistant Engineer
Ward No.05

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು

Assistant Executive Engineer
Bytarayanapura Sub-Division

Scanned with CamScanner